

CAPITAL RESERVES PROJECTS UPDATE # 2

The capital reserves work has started at all four schools in the district. The following work is in progress at the schools listed below:

Manor Oaks School

- The wall and floor tiles have been installed and grouted in the 2nd floor boys' and girls' bathrooms.
- The playground safety surface for the kindergarten structure was installed.

Garden City Park School

- The sidewalk along 5th Street has been replaced. The sidewalk on Central Ave. from 5th Street to the school building line has been replaced. The sidewalk on 3rd street is being replaced.
- The nurse's office and the bathroom had been demolished and is being prepared for the total renovation. Old plumbing lines have to be removed and the bathroom lines relocated.
- The corridor ceiling grids have been installed on the 1st and 2nd floors. Preparing to install the ceiling tiles.
- New electrical lines have been installed in the corridor ceilings for the light fixtures.
- The gym ceiling/lighting has been removed. Scaffolding is being set up for new ceiling installation.
- Pipe is being installed in the basement for the new heating units.

Hillside Grade School

- The exterior fascia is being removed to prepare for new installation.
- New fascia is being installed.
- The nurse's office was demolished. The floor and ceiling removed.
- New electrical lines are being installed in the classrooms for the light fixtures.
- Ceilings in the classrooms are being repaired in preparation for painting.
- Openings cut in walls and floors for new ductwork.
- The scaffolding is being constructed to work on the cupola.
- The areas of new asphalt were excavated, new drainage installed, and graded for the new asphalt installation.

New Hyde Park Road School

- The corridor ceiling grids are being installed in the basement, 1st, and 2nd floors.
- The library floor has been removed to prepare for new installation.
- The ceiling grids in room 210 have been installed.
- The corridor floor tiles have been removed.
- The asphalt has been removed in the parking and play areas in preparation of the new installation.
- Exterior masonry work in the rear of the building has started.
- Additional storage closets are being built.