

CAPITAL RESERVES PROJECTS UPDATE # 3

The capital reserves work has started at all four schools in the district. The following work is in progress at the schools listed below:

Manor Oaks School

- The boys' and girls' 2nd floor bathrooms are complete. New doors to be installed then week of August 20th.
- The first floor boys' and girls' bathrooms have been demolished and prepared for new walls, floors and fixtures.
- The kindergarten bathrooms have been prepared for new walls floors, and fixtures.
- The computer lab is being prepared for expansion.

Garden City Park School

- The sidewalks in the plan have all been replaced.
- The nurse's office and the bathroom have new walls, tile work, and plumbing lines installed. New fixtures to be installed the week of August 20th.
- The corridor ceilings grids have been completed and light fixtures installed.
- The gym ceiling/lighting has been completed.
- The new heating units have been installed in the basement.
- The conference room had new walls, ceilings, lights and heating units installed.
- The stairways are being prepped for painting.

Hillside Grade School

- New fascia is being installed, approximately 90% completed.
- The nurse's office had new ceilings, walls, and lighting installed. The nurse's bathroom had new walls, tiles, lighting and plumbing installed. The fixtures are to be installed the week of August 20th.
- New lights have been installed in the classrooms.
- Ceilings in the classrooms have been painted.
- The ductwork for the new ventilation systems has been installed.
- The work on the cupola is in progress. The stripping of the old paint and repairs has been completed. Prepping for painting the week of August 20th.
- The new asphalt was installed by the large playground set and outside of the kindergarten classrooms. The concrete walks on the property were repaired. The steps were repointed.
- The window panels are being removed and the new panels installed.

New Hyde Park Road School

- The corridor ceiling grids and lighting in the corridors have been installed.
- The library floor has been removed to prepare for new installation.
- The ceiling tiles in room 210 have been installed. Lighting fixtures were also installed.
- The corridor floor tiles have been installed in the basement and part of 2nd floor.
- The asphalt has been installed in the parking lot and the play area. The new basketball court is in progress. The parking lot lines need to be done.
- Exterior masonry work in the rear of the building is completed.
- Additional storage closets are completed in the basement.
- The nurse's office walls, tiles and plumbing lines have been installed.

- The library walls were installed and painted. The ceiling is in progress of being installed. The cabinetry and shelving are being installed.
- Computer room electrical work is in progress.
- The gym bleachers have been prepped for the new rubberized flooring. The installation is to start then week of August 20th.